

East Central Railway

Joint Inspection Report

Date: - 01/09/2022


Sub- Inspection report of Primary current injection set (0-2000A & 6KVA) between SSE/PSI/DDU and representative of GIRI TRADING-MUMBAI.


Ref- P.O.No.-36225502100614 dated 21-JUL-22

Details of Primary current injection set (0-2000A & 6KVA)

1. Sl.No.- 220830
2. Input- 230 V AC, 50 Hz
3. Output Current – 0-1000 Amp/2000 Amp
4. Capacity- 08 KVA
5. Duty Cycle – Continuous
6. Model No. – GT PIK- 2000
7. Mfg By - GIRI TRADING-MUMBAI.

As per above ref. PO Jointly inspection done of above subject set found satisfactory.


Rep. of GIRI TRADING-MUMBAI.


Senior Section Engineer/PSI/TR-D
EC Railway/DDU

दक्षिणपश्चिमरेलवे
SOUTH WESTERN RAILWAY

No. MEMU/OC/01

Office of the
SSE/MEMU/UBLS
Date: - 13.05.2023

COMMISSIONING NOTE


Commissioning of Transformer oil BDV test kit P.O No.L2225793100299 dated 28/FEB/2023

Transformer oil BDV testing kit was supplied by M/S GIRI TRADING via P.O No **L2225793100299 dated 28/FEB/2023** , on 13/05/2023 company representative Sr. Engineer Mr,Gopinath Chellapan visited Hubli workshop and explained the hardware related information, imparted necessary training & also explained operating procedure of above said BDV test kit ,its working found suitable & satisfactory.

The above said test kit is under warranty of 30 months (as mentioned in P.O) from the date of supply,the firm is advised to attend any defect/repair works during warranty period as early as possible.



Mr,Gopinath Chellapan
(Representative M/S GIRI TRADING)



13/5/23
व.से.इंजी / SSE (विद्युत्) / हबलि शाप
SSE/MEMU (Elect)/UBLS



महाराष्ट्र शासन



शासकीय औद्योगिक प्रशिक्षण संस्था, निलंगा जि.लातूर



Website :- www.dvet.gov.in

e-mail:- principalitinilanga@yahoo.co.in

दिनांक:-29.09.2022

DEMO & INSTALLATION REPORT

Name Machine :- AUTO TRANSFORMER Three Phase -02 Nos.


- 1)पुरवठा आदेश क्र.GEMC-511687786959584 DT.20.07.2022
- 2) Gem Invoice No.GEM-17/2022-23 DT.11.09.2022


आज दि. 29.09.2022 रोजी वेळ:- सकाळी 10.30 वाजता

AUTO TRANSFORMER Three Phase -02 Nos. चा संबंधित M/S GIRI TRADING SAKINAKA,MUMBAI पुरवठाधारकाचे प्रतिनिधी Shree Suthar Champalal तज्ञ यांनी डेमो संस्थेतील WIREMAN व्यवसायाचे शिल्प निदेशक सौ.पी.जे.दाणे यांना Demo & Installation देण्यात आलेला आहे. सदर **AUTO TRANSFORMER Three Phase -02 Nos. (Sr.No.220860 & 220861)** ची चाचणी समाधानकारक झालेली असून साहित्य प्रशिक्षणासाठी उपयुक्त आहे. सदरील साहित्य प्रशिक्षणासाठी वापरात घेण्यात आलेले आहे.

C.Suthar
Suthar Champalal
9969535058.

(सांडरपान)


साखळी वी.नि.दि.
आयटीआय निलंगा


(गट निदेशक)

Commissioning of BDV OIL TEST KIT M/s GIRI TRADING manufacturing company pvt.ltd.

Ref; - P.O .No. LK225332100486 dated 09-DEC-2022

Joint report made on	:	22.02.2023
Equipment	:	BDV oil test kit.
Make	:	M/s GIRI TRADING Manufacturing Company pvt ltd.
SL No.	:	SR. No. 21/221259
D.O.C.	:	22.01.2022
Material received	:	BDV oil test kit with accessories and operating instructions manual
Action taken by firm	:	<p>1. As per P.O. clause firms Sr. engineer Mr. Suthar Champalal On 22.02.2023 visited the loco shed and the following works carried out.</p> <p>2. Explained detailed hardware and imparted training on operation and Maintenance of kit along with safety aspects.</p> <p>3. Demonstrated the above mentioned instruments using mineral oil and the test results are generally found in order and satisfactory</p>
<p>The working of BDV Oil Test Kit set found satisfactory and firm is advised to attend any defect/repair works during warranty period as early as possible.</p>		

C.B.Senthara
 (Mr. Suthar Champalal
 (M/s GIRI Trading - Mumbai)

C.B.Senthara

S.S.R. Phani Kumar
 22/2/23

(S.S.R.PHANI KUMAR)
 ADEE/ELS/KZJ

Charan Kumar V
 (Charan Kumar V)
 SSE/E5/ELS/KZJ
 Section Engineer (TRS)
 Electric Loco Shed, Kazipet, S.C.Rly
 वरिष्ठ अनुभाग इंजीनियर (टि.आर.एस.)
 विद्युत लोको शेड, काजीपेट, द.प्र.रेलवे

Copy to: SSE/Tech/ELS/KZJ

Minutes of meeting between M/s Giri Trading & NTPC Ltd.

Dt:-06.03.2023

Members Present

NTPC Ltd.

1. Prashant Ku Sammeta

M/s Giri Trading

1. Gopinath Challappan
2. Girinath Gopinath

Visit date : 06.03.2023



Purpose:- Demonstration of Primary Injection Kit vide PO: PO 4000291381


S.No. of instrument :- 230167

M/s Giri Trading has successfully demonstrated the operation of the instrument in all three ranges

1. 750
2. 1500
3. 3000

M/S Giri trading also showed CT secondary current & over current tripping by increasing current output.


 प्रशान्त कुमार सम्मेटा
PRASHANT KR. SAMMETA
Sr. Manager / बरिष्ठ प्रबंधक
ELECT. MAINT. / (विद्युत् अनुरक्षण)
NTPC BgTPP BTAD Assam


6.3.23

Minutes of the meeting conducted in connection with the testing & commissioning of Primary Current Injection Test kit & secondary Current Injection Test kit purchased from M/s GIRI Trading Company, Mumbai.

Primary Current Injection Test kit (SL No.230169) & secondary injection test kit (SL No.230170) with P.O No.28/2022-23/30.11.2022, S.O.C, KSEBL were Tested & commissioned by conducting following tests at Relay Sub Division Kalamassery on 02/03/2023

Test conducted

1. Primary injection kit

- 1.1 Injected both 400A and 800A in CT Primary and measured secondary current.
- 1.2 Conducted short circuit Test for both 400A and 800A selection.
- 1.3 Open circuit Test conducted for both selections and voltage measured 13.5V and 27V respectively for 800A and 400A selection

2. Secondary Injection Kit

- 2.1 Injected 900V to secondary core of CT
- 2.2 Injected 50 A to the primary side of CT and measured secondary value.

The working of Primary current injection kit and Secondary current injection kit were found satisfactorily.

Relay Division Kalamassery

1. Sri. PadmaKumar C , EE
2. Sri. Biju kumar K D , AEE
3. Sri. Santhosh Kumar M V , AE

M/s GIRI Trading

1. Sri. Gopinath

DATE: 07-11-2022.

TO

ADME / ECS / MLY / SCR

SUB: Supply, Installation, Testing of High Voltage (HV) Test kit.

Ref: P.O. No: LL225039100054, Dated: 15/09/22.

With the reference of the above purchase order one set of High Voltage (HV) Test Kit with SL .No 221046 range from 0 to 70KV were supply to south central railway EMU Carshed, Moula ali by GIRI Trading-Mumbai.

The Installation & commissioning of High Voltage (HV) Test Kit 0 to 70KV successfully completed and working & the Guarantee certificate as per IRS Terms and conditions, calibration certificate has been hand over to Store.


S. RAMAKRISHNA.

SSE/ E2 / ECS MLY

वविइजि/विद्युत/ईसिएस/मौलाली
SSE/Elec/ECS/MLY


MR. SUTAR CHAMPALAL

Service Engineer- GIRI Trading.

9969535058. ✓

मध्यरेल

वरिष्ठ मंडल विद्युत अभियंता (कचस्टॉक) कार्यालय

विद्युत लोको शेड, कल्याण-421 301

फोन/फैक्स :- 0251 - 2361293/2363563



Central Railway

Office of Sr. DEE (TRS)

Electric Loco Shed, Kalyan - 421 301.

Email :- email.elskyn@gmail.com

ELS/KYN/ACE/30

Date: 01.09.2021

Subject:-Commissioning of High Voltage (HV) Test Kit 0-70 KV

Email: giritrading0526@gmail.com

Ref No: - ELS.KYN/ACE/30 DATE 21.08.2021

SMM/ELS/KYN has received one no. High Voltage Test Set 0- 70 KV from M/s GIRI TRADING, SAKINAKA MUMBAI on 11.08.21 as per technical spec No. SA/RS/ED/SPEC/HV TEST -70KV /006 against the P.O NO 86205126100132, Dated 08-06-2021.

TECHICAL DETAILS:-

High Voltage Test Kit 0-70KV

Make: - M/S Giri Trading (Sakinaka, Mumbai -72)

Model No: - GT-HVT-70/100Ma

MFG DATE: - 10-08-2021

Vide Letter under reference firm Representative Shri C.Gopinath visited shed on 01-09-2021 for installation, commissioning and testing of High Voltage (HV) Test Kit 0-70KV Firm has installed and commissioned the aforesaid HV Test Kit.


Firm has imparted training to following ELS/KYN supervisors and staff.


- 1) K.N Maury SSE/ACE
- 2) Ajay M Gorle SSE/ACE
- 3) Subhash Chandra Patel MCM
- 4) Rupesh Boir Tech-1
- 5) Naveen Adhav MCM
- 6) Suresh Avala MCM


Test is Carried out on different Make/Type of VCB and One no. Roof Insulator lying on shop floor.

Sr No	Make / Type	VCB Sr No	Remarks
1	Scheinder SB 22CB	50438/L	Tested at 40KV for 01min withstood and leakage current measured valued found below One milli amps
2	AAL	VCBA1402115	Tested at 40KV for 10 second withstood and leakage current measured valued found below One milli amps
3	Roof Insulator		Tested at 70KV for 01min withstood

Firm has provided Calibration certificate, Operating Manual and Warranty Certificate. Aforesaid maintained HV Tester (0-70KV) confirms to the specification mentioned in the PO and functioning satisfactory. In view of above subject testing equipment is technically acceptable by ELS/RYN


Giri Trading.
Sr.Engineer
Gopinath.


Suman Kumar
SSE/TRS/KYN


(Mohan Choudhary)
DEE (TRS) KYN
For Sr.DEE (TRS) KYN



पश्चिम मध्य रेलवे
WEST CENTRAL RAILWAY

प्रमाणित ISO 9001:2015, ISO 14001: 2015, ISO 45001: 2018, ISO 50001:2018 Certified

डा. जल लोका शिड, इटारसी
Diesel Loco Shed, Itarsi

मध्य प्रदेश - 461115

Madhya Pradesh 461115

दूरभाष / फ़ैक्स Tel/Fax # 07572-265100

ई-मेल e-mail srdmeet@gmail.com

पत्र क्रमांक इटी/डी/एल/एल/लोको

दिनांक:- 24.11.2021

Joint Note

Sub: commission report of High voltage (HV) test kit 0-70KV

- Ref: 1. SMM ET PO No. 64215020100195 dated 19.06.2021**
2. M/s Giri trading Mumbai' s letter no. Nil dated 24.11.2021

M/s Giri trading Mumbai' s representative Shri. C.Gopinath has visited this shed on date 24.11.2021 and he had commissioned the above HV kit and found satisfactory .

During commissioning VCB Sr No. 61392/L1 was tested upto 40KV and found leakage current is less than 1 mA. One another defective VCB Sr NO. VCBA1401070 also tested and found leakage current is 10 mA on 5KV.

Shri. C.Gopinath
Firm representative
M/s. GIRI Trading Mumbai Diesel Loco Shed, Itarsi

Hemant Rajput
SSE Test Room

Radhakrishna Pillai
SSE HRE
Diesel Loco Shed, Itarsi

Praveen Kumar
ADME(DSL)
Diesel Loco Shed, Itarsi (WCR)



दक्षिण पूर्व मध्य रेलवे
South East Central Railway



कर्यालय, सहायक मंडल यांत्रिक अभियंता(डी), डेमु शेड, गोंदिया, नागपुर - 441601

E-mail: adme.gondia@gmail.com M. No. 9730078403

No.: DHS/DEMU-G/42/3-MEMU/2021-22/

Date: - 22.06.2021

Joint Installation & Commissioning Report

Sub.: - Oil Insulation Testing Set


Ref.: ADMM/SECR/NGP's PO No. 95215109100125 Dated 17.03.2021.


1.	Name of Consignee / Railway	Sr. Section Engineer(D); DEMU Shed, Gondia; Near Railway Running Room; Civil Lines, South East Central Railway; Nagpur - 441601 (MH)
2.	Machine Name	Oil Insulation Testing Set. Detailed Technical Description is as per Annexure A; Make/Brand: GIRI TRADING; Sr No.- OTS-2103234
3.	Quantity	01 Set. (One Set)
4.	Name of supplier	M/s GIRI TRADING-MUMBAI; First Floor B-2; Rajesh Nagar; 90 FT Road; Saki Naka Andheri; Mumbai, Maharashtra- 400072
5.	Machine received on Date	14/04/2021

A Joint receipt Inspection, Installation & Commission note is prepared at DEMU Shed, Near Railway Running Room; Civil Lines, Gondia on date 22.06.2021 between Sri Gopinath Chellapan (Sr. Service Engineer, M/s GIRI TRADING, MUMBAI-400072), Dinesh Wasudev Choure, (CMA/DEMU/G) & Mr. Birchandra Kumar, (SSE(D)/DEMU/G).


Firm has supplied the Oil Insulation Testing Set on dated 14.04.2021. All the accessories of Oil Insulation Testing Set have been visually checked and received in good condition as per Purchase Order. Machine commissioned successfully and working satisfactorily.


22/6/21
(Sri Gopinath Chellapan)
Sr. Service Engineer
(M.No. 9619891246)
GIRI TRADING- MUMBAI


22.06.2021
(Mr. Birchandra Kumar)
SSE/(D/M)/DEMU/G
(M.No. 9730078418)
वरि. अनुभाग इंजीनियर (डी)
Sr. Section Engineer (D)
डेमु शेड, गोंदिया, द. पू. म. रेलवे,
DEMU Shed, Gondia, S.E.C. Ry.


22/06/2021
(Dinesh W Choure)
CMA/DEMU/G
(M.No. 7974390750)
Chemical & Metallurgical Laboratory
डेमु शेड, गोंदिया, द. पू. म. रेलवे
DEMU Shed, Gondia, S.E.C. Ry.

Countersigned


ADME/DEMU/Gondia
सहायक मंडल यांत्रिक इंजीनियर
Asstt. Dist. Mech. Engineer

Testing of Transformer Oil Testing (BDV) Kit

3 Numbers Transformer Oil Testing Kit received on 15.07.21 against Purchase order no. 86215266100559 dtd.17.06.21 has been checked and tested successfully and Kit found working properly as on date 28.07.2021.

SSE/PSI/ADI




SSE/TRD/ADI (Stores)

सुनियर सेक्शन इंजीनियर (कर्षण / ~~विद्युत~~)

SR. SECTION ENGINEER (TRD)

अहमदाबाद (प. रेल्वे)

AHMEDABAD (W. RLY)



for GIRI Trading




AJMER VIDYUT VITRAN NIGAM LIMITED

Corporate Identification Number (CIN)- U40109RJ2000SGC016482
Regd. off. Vidyut Bhawan, Panchsheel Nagar, Makarwali Road, Ajmer- 305004
AEN (MT), Ajmer OPP. 220 KV GSS NAKA MADAR, AJMER -305007
Email Id:-aenmtajmer@gmail.com.
Website - <http://energy.rajasthan.gov.in/avvnl>


MINUTES OF MEETING


As per clause No. 17 of the PO today i.e. 01.04.2022 working & other operation maintenance of Oil sample testing machine supplied by M/s Giri Trading, Rajesh Nagar, Mumbai is demonstrated at AEN (MT) Lab, Ajmer successfully by company testing engineer Sh. Gopi Nath.


The Following Officer were present in above said demonstrated:-



(Gopi Nath)
Company Testing Engineer
Giri Trading, Mumbai



(Manish Gupta)
AEN (MT)
AVVNL, Udaipur


(Manisha Sharma)
AEN (MT)
AVVNL, Ajmer


(Lokesh Sharma)
AEN (FIS- ADC)
AVVNL, Ajmer



(Rakesh Sharma)
AEN (FIS-I)
AVVNL, Sikar


(Sanjay Kumawat)
AEN (FIS-I)
AVVNL, Jhunjhunu


(Sanjiv Pareekh)
AEN (FIS)
AVVNL, Ringus

No. AVVNL /AEN (MT) / Ajmer /Tech. / F. / D. 05 Dt. 1-4-2022
Copy submitted/ forwarded to the following for information & necessary actions:-

1. The Superintending Engineer (MM/M&P) AVVNL, Ajmer.
2. The Executive Engineer (M&P) AVVNL, Ajmer.
3. Sh. Gopi Nath C/o Giri Trading Company, Mumbai.


Assistant Engineer (MT)
AVVNL, Ajmer

Testing and commissioning of Oil BDV test set, vide PO

NO:81225048100157,dated 03.02.2022

Vide the above PO reference ,Sr.Engineer Mr.Sutar Champlal of Giri trading, Mumbai tested and commissioned 03 nos transformer oil testing kit,1KVA/0-100KV range (item Sl.No:21/0314,21/0315,21/0316) in presence of SSE/PSI-RRD/KUR and Sri N.R.Mahanta,Sr.Tech/RRD/KUR at RRD/KUR premises on date:04.05.2022.

04-05-2022

N.R.Mahanta(Sr.Tech/RRD/KUR)

SSE/PSI-RRD/KUR

Sr.EngineerMr.SutarChamplal/
Giritrading,Mumbai

04/05/22
Sr. Section Engineer/TRD(RRD)
पुर्व तट गेलवे, खोरधा रोड
Riv Khurda R
C. B. Sathar
9969535058